

# 검단구 임시청사

## 정보통신센터

- 공정률 : 100%
- 모듈 : 32개
- 규모 : 848㎡(1층)
- 2025.12.20. 완료



## 의회동

- 공정률 : 65%
- 모듈 : 84개
- 규모 : 3,283㎡(3층)
- 2026. 3. 9. 예정



## 보건소동

- 공정률 : 75%
- 모듈 : 97개
- 규모 : 3,927㎡(3층)
- 2026. 3. 3. 예정



## 본관 1동

- 공정률 : 20%
- 모듈 : 166개
- 규모 : 7,022㎡(3층)
- 2026. 4. 30. 예정

## 본관 2동

- 공정률 : 30%
- 모듈 : 164개
- 규모 : 6,937㎡(3층)
- 2026. 4. 3. 예정

